MOLLER Meeting at Jefferson Lab

MOLLER Upstream Spectrometer Design

- Status of upstream design effort
- CD-3a Components and Justification
- Vacuum chamber and support

Ernie Ihloff, MIT Bates

May 5, 2023









Outline

- CD-3a items, time line and justisfation.
- Design of Vacuum chamber and support with FEA results of stress and deflections
- EH&S and ALARA considerations in engineering design
- Work with Jefferson Lab design authority to insure compliance and an approved design
- Summary

- Team Members:
 - Ernie Ihloff, MIT Bates
 - Danielle Petterson, MIT Bates
 - Jason Bessuille, MIT Bates
 - Tricia Smith, MIT Bates
 - Jim Kelsey, MIT Bates

All work done in conjunction with the Jlab MOLLER engineering team and under guidance of the MOLLER collaboration

Jlab Magnet group has been an integral part of the design review process



General: MOLLER Experiment Upstream Toroid


The upstream toroid system starts approximately 5 meters downstream of the Liquid Hydrogen target in Hall A at Jefferson Lab. This subsystem includes the following items:

- Large vacuum chamber with base flange support for all items inside, removable top cover
- Movable Blocker and Sieve Blocker with remote control plus interlocks. (Jason's talk)
- Collimators #1 and #2 (Jason's talk)
- Upstream 2 meter long ,7 coil magnet (no iron) that operates in a modest vacuum
- Electrical power feed design and water to Spectrometer coils
- Collimator #4 (Jason's talk)
- Downstream lead shield
- MIT design scope does not include Chamber frame support to Hall floor



Upstream Toriod


• Upstream chamber shown with all subsystems






Upstream Spectrometer


• Tungsten plates are being added to limit oring radiation dose per modeling






Upstream Spectrometer Tungsten coil sheet







Tungsten sheet .5 mm attached after spacers in coil By both 3 screws and MasterBond EP33



Machined Aluminum Z coil location bracket Glued and bolted after coil done potting



Upstream Spectrometer Tungsten coil sheet in two bounce






Status of Upstream Toroid system and CD-3a items

- Priority changed on final engineering to produce final designs and documentation
- CD-3a items include Sieve, Blocker, two bounce shield, collimator #4 and coil subassembly and supports.
- Final drawings for upstream coil are in progress



MOLLER Chamber to shielding clearance




- Hardware to top of pivot = 90 mm
- Chamber frame to red steel = 320 mm
- Chamber top to shielding = 300 mm
- Chamber side to shielding = 500 mm
- Chamber front to shielding upstream = 1,100 mm




Coil subsystem and two bounce shield


Coil support systems includes the Coil support frame, adjustment struts, two bounce shield, 7 coils plus current leads



Detailed coil drawings and support stand are in final check approval.



Upstream chamber FEA



Resulting stress with allowable for ASME VIII code for 6061-T0. Following Jefferson Lab Pressure and Vacuum Systems Safety Program for chamber design. Approvals will be done in conjunction with Jefferson Design Authority. Results- 2 mm deflection and 6,500 psi stress



EH&S and Summary

Upstream Torus chamber and enclosed hardware are specifically designed to meet the needs of the MOLLER experiment in making an ultra-precise measurement of the parity-violating asymmetry in Møller scattering.

All the hardware enclosed in the upstream vacuum chamber is specifically designed from four viewpoints:

- 1. Robust engineering designs that will require **no hands-on servicing** during the duration of the experiment to meet ALARA goals for engineered solutions.
- 2. Material selection that are both compatible with the high radiation flux and do not affect the experiment by giving false asymmetries. Consideration for end of experiment disassembly.
- 3. Alignment and moveable blockers that will not require checking during the experiment. All hardware is designed for low deflections and repeatable movement.
- 4. No instrumentation is contained inside the vacuum chamber at all. This is done so that if there is any failures or degrading, the measurement points are all outside the vacuum envelope and remote from the highest radiation areas.