
MOLLER-NSF Midscale Project Update

MOLLER Collaboration Meeting June 2021

Mark Pitt Virginia Tech











MOLLER-NSF "Apparatus for Normalization and Systematic Control of the MOLLER Experiment"

Distinct roles for funding agencies supporting the experiment:

- DOE MIE: Prepare quantum state to be measured: scattered Møller electrons beam-related issues, construction of target, spectrometer, required hall infrastructure
- CFI (Canada Foundation for Innovation)/RM (Research Manitoba): Measure raw asymmetry and achieve the needed statistical error – construction of main thin quartz integrating detector and integrating electronics chain
- NSF Physics Division Midscale: Make measurements needed to provide the Normalization and Systematic Control to achieve the systematic error goals – construction of the tracking system, background detectors, main detector mechanics, auxiliary asymmetry detectors, and certain aspects of beam monitoring and polarimetry



Subsystem	Institution	Major Team Member	
Science contact - MIE portion	University of Manitoba	Juliette Mammei	
Science contact - NSERC/CFI portion	University of Manitoba	Michael Gericke	
Science contact - Jefferson Lab/DOE	Jefferson Lab	Robert Michaels	
Shower-max detector	Idaho State Univesity	Dustin McNulty	
Pion detector	William & Mary	David Armstrong	
Tracking system: GEM Detectors	University of Virginia	Nilanga Liyanage	
		Kondo Gnanvo	
Tracking system: Trigger Scintillators	Louisiana Tech	Rakitha Beminiwattha	
Tracking system: Electronics	William & Mary	David Armstrong	
Tracking system: Rotation system	William & Mary	David Armstrong	
and support	Muskingum University	Chandika Annasiwatta	
Scanner	Virginia Tech	Mark Pitt	
Integrating detector	University of Massachusetts Amherst	Krishna Kumar	
mounting/support	Syracuse University	Paul Souder	
Scattered beam monitors	Virginia Tech	Mark Pitt	
Data acquisition and monitoring system	Ohio University	Paul King	
Polarized beam: Pockels cell and polarimetry detector	University of Virginia	Kent Paschke	

- 9 collaborating universities •
- Three "science contacts" (unfunded senior personnel) to Jefferson Lab and the other potentially ٠ funded pieces MOLLER-NSF Midscale Project Update



Recent MOLLER-NSF Midscale Administrative Events

- March 2021: Funding received from NSF; start of 4 year \$5.7M project; March 2021 March 2025
- April 2021:
 - Started monthly updates to DOE ONP in their monthly call with MOLLER; NSF program managers join this monthly meeting
 - -NSF (and CFI) scope formally removed from DOE MIE project
- June 2021: Project tracking: first monthly report to NSF following their template

Subsystems	Budgeted	Cumulative	Work %
(L2 or L3 WBS)	Cost	Actual cost	complete
Project total	\$5,706,183	\$82,228	1.02

Spending will pick up with summer labor added and some GEM prototype and DAQ test stand procurements expected soon.



Technical Progress Highlights

- WBS 2.04.02: Main Detector Mechanics/Supports: Work in progress with UMass/Syracuse and Bartoszek Engineering for main detector external support structure made of 3 sections and concept to load individual submodules and associated shielding with a robot arm.
- WBS 2.04.03: Shower-max detector: ISU: quartz and long pass filter irradiation studies ongoing at Idaho Accelerator Center; working on load and deformation analysis of the shower-max chassis assuming a simple 1/28 type assembly
- WBS 2.04.04 Scanners and WBS 2.07.06 Scattered Beam Monitors: VT: graduate student starting work on simulations needed before finalizing design; postdoc Devi Adhikari will join in August
- WBS 2.05.01 GEM Detectors and WBS 2.05.05 Møller Polarimeter GEM detectors: UVa: completed the CAD design for the prototype GEMS; initiated the process for preliminary design review; new cleanroom being assembled at UVa
- WBS 2.05.02 Pion Detectors and Tracking Electronics: W&M: Simulations underway to adjust design to minimize Møller background; updated quotations for x10 amps and NIM bins (tracking electronics) obtained
- WBS 2.05.02 Tracking system: Trigger scintillator: LaTech: implementing scintillator setup in CAD; simulation ongoing to check scintillator acceptance with most recent Moller and ep envelopes
- WBS 2.05.03 Ferris Wheel: Muskingum: 3D model of ferris wheel, support, and GEM sliding mechanism underway
- WBS 2.07.02/.03/.04: Data acquisition, trigger, online computing: Ohio U.: successful PDR (60% design) in March 2021; acquiring the test stand crates and electronics needed to validate the DAQ and trigger design.

